

MINUTES

April 24, 1985

Selectmen's Meeting.

Minutes taken by Andrew Woodsome, Jr.

Present : Chmn. Dennis Abbott, Andrew Woodsome, Jr., Robert Fay and Walter Stinson of Sebago Technics, Inc. Rd. Comm. Glenn Bean, Sr.

The Board met with the Town's Engineer Walt Stinson to go over several projects for Town roads.

Ossipee Hill Rd. The consensus of the Board is that the following work needs to be done to complete the work on the Ossipee Hill Road in accordance with the plans and specifications as modified by agreements with the Board as the work progressed. Stinson to write a letter to Stuart Torno & Stuart, Contractors stating the following:

1. Removal of the high spots in the ditch from the Thompson's garage down to the first culvert that enters J. Brock's field. A necessary adjustment of the culvert will also be required to provide free flow of water from the ditch to the culvert.
2. General cleanup of the ditch line on the north side of the road to remove stumps, brush, and other trash.
3. Restoration of gravel sub-base on approximately 100' of road just west of the Thompson's residence.
4. Overall cleaning of the road ditches to remove silt, etc.
5. Loaming and seeding of the ditch line and other areas of disturbed soil.
6. Placement of crushed gravel base, and placement of asphalt paving.


However, the Board continues to have some concern over the overall conduct of this job and is, therefore, requesting that all work on the project be completed not later than June 15th., 1985. If Stuart Torno & Stuart are unable to complete the job in this time frame, the Board will find it necessary to complete the work by other means.

Westwinds Subdivision: Rd. Comm. Bean, Selectman Fay and Stinson left the meeting to go on an onsite inspection of the Westwinds Dev. roads. Stinson to get back to the Board on work that needs to be done to the roads.

General Assistance Case Acted upon.

Meeting adjourned.

Approved by:



Selectmen, Town of Waterboro